

General installation guidelines:

In order to aid ensuring a 'class A' installation, we recommend that you take into account the assumptions referenced below in the checklist.

Checklist

Various assumptions

Scaffolding available at job site: _____ Yes / No
 Cranes / vertical transport arranged: _____ Yes / No
 Empty, free and clean work floors: _____ Yes / No
 Temperature minimum 10°C: _____ Yes / No = _____
 Waste container available: _____ Yes / No
 All wet building activities completed and fully dried: _____ Yes / No
 Eleganza™ Panel storage as required: _____ Yes / No
 (Dry, Frost free, even storage ground, >10°C, RH: 40% - 70%)

Rapid' Fix system installation

Plan/drawing(s) available for installation of lighting
 and other technical services: _____ Yes / No
 RH between 40% and 70%: _____ Yes / No = _____
 Temperature minimum 10°C: _____ Yes / No = _____
 Partition walls and other ceiling connection parts ready: _____ Yes / No

Panel installation

Temperature minimum 10°C: _____ Yes / No = _____
 RH between 40% and 70%: _____ Yes / No = _____
 Technical services in plenum ready: _____ Yes / No

Joint filling / plasterwork

Temperature minimum 15°C: _____ Yes / No = _____
 RH between 50% and 70%: _____ Yes / No = _____
 Moisture within filled joints and fixing points < 10%: _____ Yes / No = _____
 Effective ventilation available: _____ Yes / No

Spray-plaster application

Temperature minimum 15°C: _____ Yes / No = _____
 RH between 50% and 70%: _____ Yes / No = _____
 Moisture within filled joints and fixing points < 10%: _____ Yes / No = _____

Additional information

Checked by: _____ Date: ____ / ____ / ____

The core elements in this checklist are based on the guidelines for seamless acoustic ceilings as developed by the independent quality institute, TBA Netherlands. In the absence of other recognised standards or regulations, the Knauf Ceiling Solutions Eleganza™ will be installed and judged for quality by these standards.